

AMADOR FIRE PROTECTION DISTRICT

MEMORANDUM

TO **AFPD Board of Directors**

FROM **Larry White, WGA, Inc. Project Manager**

RE **Update Project Design Status**

DATE **July 21, 2026**

1. The electrical conduit has been installed, approved by PG&E and backfilled from the main service panel in the building to the transformer pad. Currently waiting on PG&E to schedule the installation of the poles to allow the installation of the transformer.
2. The foundation concrete (76 yards) was poured on Wednesday 7/15/2026 and the crew pulled off the job Thursday 7/16/26 & Friday 7/17/2026 to allow the concrete to cure a little before the installation of the moisture barrier, sand, rebar and concrete slab.
3. Currently the schedule is to pour the south slab Thursday 7/22/2026, north slab Monday 7/27/2026 and the apparatus bay Thursday 7/23/2026.
4. Once the main building foundation and slab are complete John Allen and his crew will move to the training tower foundation.
5. The training tower steel is scheduled to arrive in the week of 8/17/2026.
6. The fire station steel is scheduled to arrive in the week of 8/17/2026 also.
7. Currently the project is moving along at a great pace.